

**Heights Water Project Update Posted: 6/24/25**

All of the water services on Dickinson Blvd & Marquette Blvd are complete. The curbing and gravel is in and we are looking at completing sidewalk patches this week and into next week. Paving is scheduled for after the 4th of July.

Watermain is installed on Brookfield & Roycroft and Saratoga should be done by this week. Water services will be completed on Brookfield and Roycroft this week so, If you're home is on these streets, you will be receiving a call from our contractors to make appointments for installations.

Please note: There will be some water outages this week on Brookfield and Roycroft for watermain tie-ins, but notices will be handed out.

Next week we will be starting some watermain work west of Westwood on Dickinson to Bluff.