

### **Heights Water Project Update Posted: 7/15/2025**

West Dickinson water main is complete and being pressure tested, and the chlorination process has started.

Payne and Dolan to start to install water main on West Saratoga and will work its way down Terrace then over to Walworth by the end of the week.

East Saratoga, Edsel and Roycroft were sub cut for gravel and curb for next week.

The concrete crew is still working on finishing Marquette for next week.

The water service boring crew will be back next week to work on water laterals to residents' houses next week.

*Project Planning for all of the Ford Addition Area will be put off until 2026. No work will be started in this area for the year 2025.*