

Heights Water Project Update Posted: 8/5/2025

New watermain installation in the project area has been completed. Testing on West Dickinson has been completed and service line installation has begun. Testing for Saratoga, Terrace, Walworth, and Lane streets are in progress and should be completed early this week. Service line installation will begin as soon as testing is completed.

Gravel has been laid on Roycroft as well as Edsel and Saratoga east of Westwood Ave.

Curbing is completed in the project area east of Westwood Ave. and the concrete crew will continue with sidewalks and driveway approaches on the east side as well.

Topsoil is being spread on boulevards where both curb and sidewalk has been completed.

We appreciate your patience and understanding as the project continues to move forward.