

### **Heights Water Project Update Posted: 8/18/25**

The water services on Walworth from Westwood to Bluff are all completed, concrete curbing will start this week.

The water services on Saratoga from Lane to Bluff are all completed, concrete curbing will start this week. Both roads will be graveled early this week.

The water services on Dickinson from Westwood to Bluff are finished and curbing and graveling will start by middle of the week.

Water main tie in at Walworth and Bluff will happen today. Water notices were handed out on Friday for the outage.

Water main tie in on Dickinson will happen by the middle of this week.

Cherry street and Maplewood court were added to the project for watermain and services. The asphalt was stripped on Friday and will continue into this week.

Topsoil and seed started last week and will continue on Dickinson and other streets East of Westwood Ave.

Paving for Roycroft, Edsel and Brookfield are scheduled for the last week in August.

Concrete flat work will continue next week for Items East of Westwood Ave.